Manhole Inspection Report



Date: 04/28/2018 Weather: Coding: RZMACP

 MH#:
 M-505-090
 Owner:
 NA
 Len. Surveyed:
 7.3

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.6

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: 4th Pl. 358' East of Wabash Pl. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2899662.974

Location: GPS Easting: 2899662.974
Drain Area: West GPS Accuracy: Sub-Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 22.5 Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 2.00 2100 2.00 Structural Index: Structural Quick: Structural Rating: 2.00 2200 4.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Posi	tion Code	Observation	Video (sec)	Grade
M-505-090				
.0	MGO	General Observation	10	NA
.4	FC	Fracture Circumferential	22	S 2
1.8	MGP	General Photo	37	NA
6.3	OBR	Obstacle Rocks	59	M 2
7.3	MGO	General Observation	73	NA
Camera Direction				



Description:

General Observation

Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:


NO

MGO

Remarks: ACCESS MH

Wednesday, May 3, 2023 2

Code:



Code: FC

Description: Fracture Circumferential

Distance (ft): .4
Structural Grade: 2
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGP

Description: General Photo

Distance (ft): 1.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: OBR

Description: Obstacle Rocks

Distance (ft): 6.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks:

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 7.3
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

4