Manhole Inspection Report



Date: 04/24/2018 Weather: Coding: RZMACP

MH#: M-506-013 Owner: NA Len. Surveyed: 4.9
P.O.#: Surveyor: Jen Costello Rim to Invert: 5.6

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: **7th Pl. 407' East of Colorado St.** Project: **Hobart, IN**City: **Hobart, IN** GPS Northing: **2900949.647**

Location: GPS Easting: 2900949.647

Drain Area: Southwest GPS Accuracy: Sub-Meter Cover Shape: Evidence of Surcharge: No

Cover Size: Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-506-01	L 3				
	0. 📈	MGO	General Observation	10	NA
- 11	\0	DB	Displaced Brick	20	S 3
- 11	1.3	MMC	Material Change	34	NA
- 11	1.3	MGP	General Photo	47	NA
- 11	//2.9	DSGV	Deposits Settled Gravel	63	M 2
	4.9	MGO	General Observation	78	NA
Camera Direction					



Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

MGO

General Observation

Remarks: ACCESS MH

Wednesday, May 3, 2023 2

Code:

Description:



Code: **DB**

Description: Displaced Brick

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MMC

Description: Material Change

Distance (ft): 1.3
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: CONCRETE



Code: MGP

Description: General Photo

Distance (ft): 1.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 2.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 4.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023