
Manhole Ins	spection Repor	t			RedZo
Date:	03/28/2018	Weather:		Coding:	RZMACP
MH#:	M-507-036	Owner:	NA	Len. Surveyed:	7.2
P.O.#:		Surveyor:	John Kuglmaier	Rim to Invert:	7.9
Customer:		Cert. #:	U-1215-07002349	Wall Material:	Concrete (reinforced)
Street:	Dekalb Ct. and Csokasy Ln.		Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	0.0	
Location:			GPS Easting:	0.0	
Drain Area:	Southwest		GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size: Comments:	22.5		Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	0.00	Structural Qu	ick: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick	c: <b>2200</b>	Overall Rating:	4.00

Position	Code	Observation	Video (sec)	Grade
507-036				
.0	MGP	General Photo	10	NA
.8	IS	Infil Stain	24	NA
1.5	IS	Infil Stain	37	NA
/2.5	MGP	General Photo	53	NA
4.0	DSF	Deposits Settled Fine	70	M 2
4.7	OBZ	Obstacle Other	83	M 2
5.6	MGO	General Observation	96	NA



Code: Description:	MGP General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	IS
Description:	Infil Stain
Distance (ft):	.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	1
Clock To:	2
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	IS Infil Stain
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks:	1.5 0 0 4 5



Code:	MGP
Description:	General Photo
Distance (ft):	2.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	
Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step:	-



Code:DSFDescription:Deposits Settled Fine

Distance (ft):	4.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code:	OBZ
Description:	<b>Obstacle Other</b>
Distance (ft):	4.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	8
Clock To:	9
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	Metal rods



Code:	MGO
Description:	General Observation
Distance (ft):	5.6
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	Ins. Comp.