Date:	04/24/2018	Weather:		Coding:	RZMACP
MH#:	M-507-039.8	Owner:	NA	Len. Surveyed:	5.5
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	54.0
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (reinforced)
Street:	99' East of Decatur St. North of 10th Project:		Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing: 2900227.668		
Location:			GPS Easting:	2900227.668	
Drain Area:	Southwest		GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size: Comments:	26.0		Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Qu	ick: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick	c: 2100	Overall Rating:	2.00

Position	Code	Observation	Video (sec)	Grade
M-507-0 <b>3</b> 9.8				
0.	MGO	General Observation	10	NA
1.5	MGO	General Observation	26	NA
4.0	DSF	Deposits Settled Fine	44	M 2
5.5	MGO	General Observation	58	NA
Camera Direction				



Code:	MGO
Description:	General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

\_



Code: Description:	MGO General Observation
Distance (ft):	1.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME

DSF



Description:	Deposits Settled Fine
Distance (ft): Structural Grade:	4.0 0
O&M Grade: Clock Start/From:	2 12
Clock To: 1st Value:	12
2nd Value: Value Percent: Step: Remarks:	10.000 NO

Code:



Code:	MGO
Description:	General Observation
Distance (ft):	5.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY