## **Manhole Inspection Report**



Date: 04/25/2018 Weather: Coding: RZMACP

MH#: M-507-040 Owner: NA Len. Surveyed: 9.0
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 9.9

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: 10th Pl. and Virginia St. Project: Hobart, IN
City: Hobart, IN GPS Northing: 41.52132416

Location: GPS Easting: -87.27087402

Drain Area: Southwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-\$07-040	)				
	.0	MGP	General Photo	10	NA
- 111	2.6	MGP	General Photo	29	NA
ш.	2.9	IS	Infil Stain	43	NA
	4.1	IS	Infil Stain	58	NA
	6.9	DAZ	Deposits Attached Other	75	M 2
	7.9	MGO	General Observation	89	NA
Camera Direction					


Code:



Description:	General Photo	
Distance (ft)	0	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:		

MGP

Wednesday, May 3, 2023 2



Code: MGP

Description: General Photo

Distance (ft): 2.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS


Description: Infil Stain

Distance (ft): 2.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 5
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 4.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 11
Clock To:
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023 3



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 6.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 7.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023