## Manhole Inspection Report

Manhole Ins	spection Repor	ť			RedZo
Date:	04/29/2018	Weather:		Coding:	RZMACP
MH#:	M-604-059	Owner:	NA	Len. Surveyed:	6.3
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	6.4
Customer:		Cert. #:	U-907-5518	Wall Material:	Brick
Street:	Connecticut St. 21	9' South of Home	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	2902803.629	
Location:			GPS Easting:	2902803.629	
Drain Area:	West		GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size:	22.5		Potential for Runoff:	None	
Comments:					
O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	3.50	Structural Qu	lick: 4131	Structural Rating:	7.00
Overall Index:	2.75	Overall Quick	c 4131	Overall Rating:	11.00

	sition Code	Observation	Video (sec)	Grade
M-604-059				
.0	MGO	General Observation	10	NA
.0	FM	Fracture Multiple	21	S 4
1.2	MGO	General Observation	37	NA
/ 1.7	' SAV	Surface Aggregate Visible	51	S 3
/ / 3.9	DSF	Deposits Settled Fine	67	M 2
6.3	MGO	General Observation	83	NA
6.3	DSF	Deposits Settled Fine	94	M 2
Camera Direction				



Code: Description:	MGO General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH



Code: Description:	FM Fracture Multiple
Distance (ft):	.0
Structural Grade:	4
O&M Grade:	0
Clock Start/From:	2
Clock To:	5
1st Value:	
2nd Value:	

Value Percent:

Step:

Remarks:



Code: Description:	MGO General Observation
Distance (ft):	1.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME

NO



Code: Description:	SAV Surface Aggregate Visible
Distance (ft):	1.7
Structural Grade:	3
O&M Grade:	0
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:DSFDescription:Deposits Settled Fine

Distance (ft):	3.9
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code: Description:	MGO General Observation
Distance (ft):	6.3
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY



DSF Deposits Settled Fine
6.3
0
2
6
5.000
NO