## **Manhole Inspection Report**



Date: 04/29/2018 Weather: Coding: RZMACP

MH#:M-604-073Owner:NALen. Surveyed:5.7P.O.#:Surveyor:Jen CostelloRim to Invert:6.4Customer:Cert. #:U-907-5518Wall Material:Brick

Street: Intersection of Home Ave. and Was Project: Hobart, IN

City: Hobart, IN GPS Northing: 2902175.792
Location: GPS Easting: 2902175.792

Drain Area: West GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

Wednesday, May 3, 2023

_	Code	Observation	Video (sec)	Grade
-604-073				
.0	MGP	General Photo	10	NA
0.0	DB	Displaced Brick	21	S 3
1.3	MGO	General Observation	37	NA
4.4	DSF	Deposits Settled Fine	57	M 2
5.7	MGO	General Observation	71	NA



Code:	MGP		
Description:	<b>General Photo</b>		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:	access MH		

Wednesday, May 3, 2023



Code: **DB** 

Description: Displaced Brick

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 4.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 5.000
Step: NO

Remarks:

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 5.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

4