## **Manhole Inspection Report**



Date: 04/29/2018 Weather: Coding: RZMACP

MH#:M-604-111Owner:NALen. Surveyed:4.4P.O.#:Surveyor:Jen CostelloRim to Invert:4.6Customer:Cert. #:U-907-5518Wall Material:Brick

Street: Ash St. South of Home Ave. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2903137.187

Location: GPS Easting: 2903137.187

Drain Area: West GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.33	Overall Quick:	3122	Overall Rating:	7.00

Wednesday, May 3, 2023

Position	on Code	Observation	Video (sec)	Grade
M-604-111				
.0	MGO	General Observation	10	NA
.8	DB	Displaced Brick	24	S 3
/1.6	MGO	General Observation	39	NA
2.8	DSF	Deposits Settled Fine	55	M 2
2.8	OBM	Obstacle Pipe Material	66	M 2
4.4	MGO	General Observation	81	NA
Camera Direction				



Description:

Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

General Observation

General Observation

General Observation

0

Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

MGO

Step: NO

Remarks: ACCESS MH

Code:



Code: **DB** 

Description: Displaced Brick

Distance (ft): .8
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 2

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 2.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Wednesday, May 3, 2023



Code: OBM

Description: Obstacle Pipe Material

Distance (ft): 2.8
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 11

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 4.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023