## **Manhole Inspection Report**



Date: 10/03/2022 Weather: Coding: RZMACP

MH#:M-605-022Owner:NALen. Surveyed:4.5P.O.#:Surveyor:Jen CostelloRim to Invert:5.6Customer:Cert. #:U-907-5518Wall Material:Brick

Street: 2nd St. 84' North of Beverly Ln. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2289745.573

Location:Local Rural StreetsGPS Easting:2903621.511Drain Area:WestGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

	Code	Observation	Video (sec)	Grade
05-022				
.0	MGO	General Observation	10	NA
0.	DB	Displaced Brick	21	S 3
2.2	MGO	General Observation	39	NA
4.5	DSF	Deposits Settled Fine	58	M 2
4.5	MGO	General Observation	69	NA



Code:	MGO		
Description:	<b>General Observation</b>		

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: NO

Remarks: access mh



Code: DB

Description: Displaced Brick

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 10
Clock To: 3
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: underside of frame



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 4.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 4.5
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey