Manhole Inspection Report



Date: 04/29/2018 Weather: Coding: RZMACP

MH#:M-605-026Owner:NALen. Surveyed:8.2P.O.#:Surveyor:Jen CostelloRim to Invert:9.0Customer:Cert. #:U-907-5518Wall Material:Brick

Street: Ash St. 236' South of 2nd St. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2903151.204

Location: GPS Easting: **2903151.204**

Drain Area: West GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2100 2.00 2.00 O&M Index: O&M Quick: O&M Rating: 4.00 4.00 Structural Quick: Structural Index: Structural Rating: 3.00 6.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

| Position | Code | Observation | Video (sec) | Grade |
|------------------|------|-------------------------|-------------|-------|
| M-605-026 | | | | |
| .0 | MGO | General Observation | 10 | NA |
| 1.5 | MGP | General Photo | 27 | NA |
| 1.5 | FM | Fracture Multiple | 39 | S 4 |
| 2.6 | MMC | Material Change | 52 | NA |
| 4.7 | MGO | General Observation | 67 | NA |
| 7.7 | DSGV | Deposits Settled Gravel | 84 | M 2 |
| 8.2 | MGO | General Observation | 96 | NA |
| Camera Direction | | | | |




Description: **General Observation** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO **ACCESS MH**

MGO

Remarks:

Wednesday, May 3, 2023 2

Code:



Code: MGP

Description: General Photo

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: FM

Description: Fracture Multiple

Distance (ft): 1.5
Structural Grade: 4

O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MMC

Description: Material Change

Distance (ft): 2.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO Remarks: BR

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 4.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: BROKEN STEP



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 7.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:

Code: MGO

Description: General Observation



Distance (ft): 8.2

Structural Grade: **0**O&M Grade: **0**

Clock Start/From: Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023