Manhole Inspection Report



Date: 04/30/2018 Weather: Coding: RZMACP

 MH#:
 M-605-050
 Owner:
 NA
 Len. Surveyed:
 5.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 5.8

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Intersection of Wisconsin St. and 2n Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.53456116

Location: GPS Easting: -87.26941681

Drain Area: West GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 3.00 3100 3.00 Structural Index: Structural Quick: Structural Rating: 2.50 3121 5.00 Overall Index: Overall Quick: Overall Rating:

Positio	n Code	Observation	Video (sec)	Grade
M-605-050				
.0	MGP	General Photo	10	NA
0.0	DB	Displaced Brick	20	S 3
1.4	MGO	General Observation	36	NA
3.1	DSGV	Deposits Settled Gravel	52	M 2
5.4	MGO	General Observation	68	NA
Camera Direction				

Code:



Description:	General Photo
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent:	.0 0 0
Step: Remarks:	NO access MH

MGP



Code: **DB**


Description: Displaced Brick

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.4
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 3.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:
Value Percent: 5.000
Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 5.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY