Manhole Inspection Report



Date: 05/01/2018 Weather: Coding: RZMACP

 MH#:
 M-605-056
 Owner:
 NA
 Len. Surveyed:
 11.0

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 11.7

 Customer:
 Cert. #:
 U-907-5518
 Wall Material:
 Brick

Street: Beverly Blvd. and Lake Park Ave. to t Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.53446198

Location: GPS Easting: -87.25962067
Drain Area: West GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	1.00	O&M Quick:	1100	O&M Rating:	1.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	1.00	Overall Quick:	1100	Overall Rating:	1.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-605-05	6				
	.0	MGP	General Photo	10	NA
	0.	RFJ	Roots Fine Joint	21	M 1
	1.3	MGO	General Observation	37	NA
	11.0	MGO	General Observation	70	NA
Camera Direction					

Code:



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

MGP

Wednesday, May 3, 2023



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 3

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: MGO

Description: General Observation

Distance (ft): 11.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023 3