Manhole Inspection Report

	spection kepoi	-			ROBOTIC
Date:	05/02/2018	Weather:		Coding:	RZMACP
MH#:	M-605-074	Owner:	NA	Len. Surveyed:	9.8
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	10.5
Customer:		Cert. #:	U-907-5518	Wall Material:	Brick
Street:	3rd St. and Ash St.	2 to the South.	Project:	Hobart, IN	
City:	Hobart, IN	(GPS Northing:	41.53160477	
Location:		(GPS Easting:	-87.26446533	
Drain Area:	West	(GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular	E	Evidence of Surcharge:	No	
Cover Size:	22.5	F	Potential for Runoff:	None	
Comments:					
O&M Index:	2.00	O&M Quick:	2200	O&M Rating:	4.00
Structural Index:	0.00	Structural Quid	ck: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2200	Overall Rating:	4.00

RedZone

Position	Code	Observation	Video (sec)	Grade
605-074				
.0	MGP	General Photo	10	NA
2.2	MGO	General Observation	28	NA
/3.3	DAR	Deposits Attached Ragging	43	M 2
9.8	DSGV	Deposits Settled Gravel	68	M 2
9.8	MGO	General Observation	79	NA



Code:	MGP
Description:	General Photo
Distance (ft):	0
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH



Code:	MGO
Description:	General Observation
Distance (ft):	2.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME

DAR

Deposits Attached Ragging




Distance (ft):	3.3
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	9
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	YES
Remarks:	

Code:

Description:



Code: Description:	DSGV Deposits Settled Gravel
Distance (ft):	9.8
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code: MC Description: Get

MGO General Observation

Distance (ft):	9.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END OF SURVEY