Manhole Inspection Report



Date:

04/26/2018

Weather:

Cert. #:

Overall Quick:

NA

Coding:

RZMACP

13.2

MH#: P.O.#:

M-606-051

Owner: Surveyor:

Jen Costello

Len. Surveyed: Wall Material:

Rim to Invert: 13.6

> Concrete (reinforced)

Street: City:

Customer:

Intersection of 8th St. and Riverside Project:

U-907-5518

Hobart, IN 2902908.938

Location:

GPS Northing:

GPS Easting:

2902908.938

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape: Cover Size:

Southwest Circular

22.5

Hobart, IN

Evidence of Surcharge: No

Potential for Runoff:

Comments:

None

O&M Index: Structural Index: Overall Index:

2.00 O&M Quick: 0.00 Structural Quick:

2.00

2100 0000 2100

O&M Rating: Structural Rating:

Overall Rating:


2.00 0.00 2.00

Wednesday, May 3, 2023

1

ion Code	Observation	Video (sec)	Grade
MGO	General Observation	10	NA
MGO	General Observation	27	NA
IW	Infil Weeper	49	M 2
MGO	General Observation	74	NA
	MGO MGO IW	MGO General Observation MGO General Observation IW Infil Weeper	MGO General Observation 10 MGO General Observation 27 IW Infil Weeper 49

Code:



General Observation Description: Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: access MH

MGO

Wednesday, May 3, 2023 2



Code: MGO

Description: General Observation

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IW

Description: Infil Weeper

Distance (ft): 6.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 4
Clock To: 8
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:

Code: MGO

Description: General Observation



Distance (ft): 13.2

Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023