Manhole Inspection Report



Date: 04/26/2018 Weather: Coding: RZMACP

MH#:M-607-009Owner:NALen. Surveyed:9.2P.O.#:Surveyor:Jen CostelloRim to Invert:10.0Customer:Cert. #:U-907-5518Wall Material:Concrete

(reinforced)

Street: North of Laura Ln. 365' West of Lake Project: Hobart, IN

City: Hobart, IN GPS Northing: 2904300.186

Location: GPS Easting: 2904300.186

Drain Area: Southwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 5.00 5.00 **5100** Structural Index: Structural Quick: Structural Rating: 3.50 5121 7.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
1-607-009				
.0	MGO	General Observation	10	NA
0.\	SRV	Surface Reinforcement Visible	22	S 5
2.0	MGO	General Observation	39	NA
/2.0	MGO	General Observation	53	NA
6.8	IW	Infil Weeper	74	M 2
9.2	MGO	General Observation	90	NA



Code: MGO **General Observation** Description:

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: **ACCESS MH**



SRV Code:

Description: **Surface Reinforcement Visible**

Distance (ft): .0 Structural Grade: 5 O&M Grade: 0 Clock Start/From: 8 Clock To: 9 1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: **General Observation**

Distance (ft): 2.0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

NO Step:

UNDERSIDE OF FRAME Remarks:



MGO Code:

Description: **General Observation**


Distance (ft): 2.0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step:

NO Remarks: **MISSING AND BROKEN STEPS**

Wednesday, May 3, 2023 3



Code: IW

Description: Infil Weeper

Distance (ft): 6.8
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 11

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 9.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023