Manhole Inspection Report



Date: 04/04/2018 Weather: Coding: RZMACP

MH#: M-607-035 Owner: NA Len. Surveyed: 4.5
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 5.1

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Diane Ct. North End. Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Southwest GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	0.00	O&M Quick:	0000	O&M Rating:	0.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	0.00	Overall Quick:	0000	Overall Rating:	0.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-607-03	35				
	√ .0	MGP	General Photo	10	NA
- 11	2.3	MGP	General Photo	29	NA
- 11	2.5	IS	Infil Stain	43	NA
- 11	2.5	IS	Infil Stain	54	NA
- 11	3.7	MGO	General Observation	68	NA
Camera Direction					




Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks:

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 2.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 5
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 2.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023