## **Manhole Inspection Report**



Date:

03/26/2018

Weather:

Coding:

**RZMACP** 

13.5

14.9

MH#:

M-703-006

Owner: NA Len. Surveyed:

P.O.#:

Surveyor: Cert. #:

John Kuglmaier U-1215-07002349 Rim to Invert: Wall Material:

Concrete

(reinforced)

Street:

Customer:

**Intersection of Edgewater Dr. and P** Project:

Hobart, IN

City:

Hobart, IN

**GPS Northing:** 

0.0

Location:

GPS Easting:

0.0

Drain Area: Cover Shape: North

GPS Accuracy:

**Nearest Meter** 

Cover Size:

Circular

23.0

Evidence of Surcharge:

Potential for Runoff:

No None

Comments:

O&M Index:

1.00

O&M Quick: 0.00 Structural Quick:

1200 0000

1200

O&M Rating: Structural Rating:

2.00 0.00

2.00

Structural Index: Overall Index:

1.00 Overall Quick: Overall Rating:

Wednesday, May 3, 2023

1

- 1	Position	Code	Observation	Video (sec)	Grade
03-006					
<i>7</i> .	0	MGP	General Photo	10	NA
	0	RFJ	Roots Fine Joint	22	M 1
\	0	RFJ	Roots Fine Joint	33	M 1
	2.1	MGP	General Photo	51	NA
1	11.2	MGO	General Observation	83	NA




<b>General Photo</b>		
_		
.0		
0		
0		
NO		

MGP

Wednesday, May 3, 2023

Code:




Code: RFJ
Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 1
Clock To: 4
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 7
Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: MGP

Description: General Photo

Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

Remarks:

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 11.2
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 4