

Manhole Inspection Report



Date:	04/29/2018	Weather:		Coding:	RZMACP
MH#:	M-704-013	Owner:	NA	Len. Surveyed:	12.8
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	13.7
Customer:		Cert. #:	U-907-5518	Wall Material:	Brick

Street:	Michigan Ave. 305' South of Home A	Project:	Hobart, IN
City:	Hobart, IN	GPS Northing:	41.53712845
Location:		GPS Easting:	-87.25209808
Drain Area:	Northeast	GPS Accuracy:	Nearest Meter
Cover Shape:	Circular	Evidence of Surcharge:	No
Cover Size:	22.5	Potential for Runoff:	None
Comments:			

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

	Position	Code	Observation	Video (sec)	Grade
<div> <div>M-704-013</div> <div> <div>Camera Direction</div> <div></div> </div> </div>	.0	MGP	General Photo	10	NA
	.7	DAE	Deposits Attached Encrustation	23	M 2
	1.7	MGO	General Observation	38	NA
	12.0	DB	Displaced Brick	73	S 3
	12.8	MGO	General Observation	86	NA



Code:

MGP

Description:

General Photo

Distance (ft):

.0

Structural Grade:

0

O&M Grade:

0

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

Remarks:

ACCESS MH



Code:	DAE
Description:	Deposits Attached Encrustation
Distance (ft):	.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code:	MGO
Description:	General Observation
Distance (ft):	1.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME



Code:	DB
Description:	Displaced Brick
Distance (ft):	12.0
Structural Grade:	3
O&M Grade:	0
Clock Start/From:	12
Clock To:	6
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	MGO
Description:	General Observation
Distance (ft):	12.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY