Manhole Inspection Report



Date:

05/04/2018

Weather:

Coding: **RZMACP**

M-704-021 MH#:

Owner: NA

Len. Surveyed: 10.3 Rim to Invert: 12.1

P.O.#: Customer: Surveyor: Jen Costello U-907-5518 Cert. #:

Concrete Wall Material:

(reinforced)

Street: City:

North of L/S. West Side of Lake.

Project:

Hobart, IN 2905598.024

Location:

Hobart, IN

GPS Northing:

Drain Area:

North

22.5

GPS Easting: 2905598.024 **Sub-Meter**

Cover Shape: Cover Size:

Circular

GPS Accuracy: Evidence of Surcharge: No

Potential for Runoff: None

Comments:

O&M Index:

0.00 O&M Quick: 3.00

0000 3100 3100

O&M Rating: Structural Rating:

Overall Rating:


0.00 3.00 3.00

Structural Index: Structural Quick: 3.00 Overall Index: Overall Quick:

Wednesday, May 3, 2023

1

	Position	Code	Observation	Video (sec)	Grade
M-704-02	21				
	0. 🗸	MGO	General Observation	10	NA
	.6	SAV	Surface Aggregate Visible	23	S 3
- 11	5.2	IS	Infil Stain	43	NA
- 11	10.3	MGO	General Observation	65	NA
-11					
- 11					
- 11					
- 11					
5					
Camera Direction					
P Dir					
me r					
Ē.					
ш					
ш					
+					
- 11					
- 11					
- 11					
- 111					
- 11					
- 111					



Code: MGO **General Observation** Description:

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step:

NO

Remarks: **ACCESS MH**



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): .6
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 5.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3
Clock To: 9
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MGO

Description: General Observation

Distance (ft): 10.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock Start/From Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023 3