					ROBOTICS
Date:	10/10/2022	Weather:		Coding:	RZMACP
MH#:	M-704-064	Owner:	NA	Len. Surveyed:	3.8
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	4.7
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (cast in place)
Street:	439' South of Fox 1	rail Crt. 960' East	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	2292899.749	
Location:	Other		GPS Easting:	2905390.367	
Drain Area:	North		GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size: Comments:	24.0		Potential for Runoff:	None	
O&M Index:	5.00	O&M Quick:	5100	O&M Rating:	5.00
Structural Index:	1.00	Structural Qu	ick: 1400	Structural Rating:	4.00
Overall Index:	1.80	Overall Quick	5114	Overall Rating:	9.00

	Position	Code	Observation	Video (sec)	Grade
M-704-06	4				
\sim	.0	MGO	General Observation	10	NA
	.0	SRI	Surface Roughness Increased	21	S 1
	.7	MGO	General Observation	36	NA
	/ 3.8	DSZ	Deposits Settled Other	55	M 5
/	3.8	SRI	Surface Roughness Increased	65	S 1
	3.8	MGO	General Observation	75	NA
Camera Direction					



Code: Description:	MGO General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	access mh



Code:SRIDescription:Surface Roughness Increased

Distance (ft):	.0
Structural Grade:	1
O&M Grade:	0
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	MGO General Observation
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks:	.7 0 0 NO underside of frame



Code: Description:	DSZ Deposits Settled Other
Distance (ft):	3.8
Structural Grade:	0
O&M Grade:	5
Clock Start/From:	4
Clock To:	8
1st Value:	
2nd Value:	
Value Percent:	40.000
Step:	NO
Remarks:	misc



Code: Description:	SRI Surface Roughness Increased
Description.	Surface Rouginess increased
Distance (ft):	3.8
Structural Grade:	1
O&M Grade:	0
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO

Remarks:



Code: Description:	MGO General Observation
Distance (ft):	3.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	end of survey