Manhole Inspection Report



Date: 05/16/2018 Weather: Coding: RZMACP

 MH#:
 M-704-075
 Owner:
 NA
 Len. Surveyed:
 6.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.1

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: On Harbor Club Drive. 140' West of Project: Hobart, IN

City: Hobart, IN GPS Northing: 2904706.495
Location: GPS Easting: 2904706.495

Drain Area: North GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

1.00 1100 1.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 1.00 1100 1.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

| | Position | Code | Observation | Video (sec) | Grade |
|------------------|------------|------|---------------------|-------------|-------|
| M-704-07 | ' 5 | | | | |
| | .0 | MGP | General Photo | 10 | NA |
| - 11 | \0 | RFJ | Roots Fine Joint | 21 | M 1 |
| - 11 | 1.4 | MGO | General Observation | 37 | NA |
| - 11 | 6.7 | MGO | General Observation | 62 | NA |
| | / | | | | |
| | | | | | |
| - 11 | | | | | |
| - 11 | | | | | |
| - 11 | | | | | |
| g | | | | | |
| i i | | | | | |
| Camera Direction | | | | | |
| e ra | | | | | |
| Ř I | | | | | |
| - i III | | | | | |
| - 111 | | | | | |
| | | | | | |
| + | | | | | |
| - 11 | | | | | |
| - 11 | | | | | |
| - 11 | | | | | |
| - 111 | | | | | |
| - 11 | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

Code:



General Photo Description: Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH**

MGP

Wednesday, May 3, 2023 2



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.4
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: MGO

Description: General Observation

Distance (ft): 6.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023