## **Manhole Inspection Report**



Date:

Customer:

05/04/2018

Weather:

Coding:

**RZMACP** 

MH#:

M-705-024

Owner: NA Len. Surveyed:

P.O.#:

Surveyor: Cert. #:

Jen Costello U-907-5518

Rim to Invert:

13.0 Concrete Wall Material:

11.4

Street:

Intersection of Main St. and 4th St.

Project:

(reinforced)

City:

**GPS Northing:** 

Hobart, IN 2905948.893

Location:

2905948.893

Drain Area:

South

GPS Easting:

Cover Shape: Cover Size:

Circular

22.5

Hobart, IN

GPS Accuracy: **Sub-Meter** 

Evidence of Surcharge: Potential for Runoff: None

No

Comments:

O&M Index:

2.00 0.00 O&M Quick:

Structural Quick:

2100 0000 O&M Rating: Structural Rating:

2.00 0.00 2.00

Structural Index: Overall Index:

2.00 Overall Quick: 2100 Overall Rating:

Wednesday, May 3, 2023

1

Position	Code	Observation	Video (sec)	Grade
M-705-024				
.0	MGP	General Photo	10	NA
2.4	MGO	General Observation	28	NA
/11.4	DSF	Deposits Settled Fine	60	M 2
11.4	MGO	General Observation	71	NA
Camera Direction				



Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH** 

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGO

Description: General Observation

Distance (ft): 2.4
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 11.4
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Code:

Description: General Observation

MGO



Distance (ft): 11.4
Structural Grade: 0

O&M Grade: **0** 

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023 3