## **Manhole Inspection Report**



Date:

Customer:

05/06/2018

Weather:

Coding:

**RZMACP** 

(reinforced)

MH#:

M-705-028

Owner: NA Len. Surveyed:

P.O.#:

Surveyor: Jen Costello U-907-5518 Cert. #:

Rim to Invert:

12.6 Concrete Wall Material:

12.0

Street: City:

**Intersection of Main St. and Front St** Project:

Hobart, IN

Hobart, IN

**GPS Northing:** 

2905484.198

Location:

GPS Easting:

2905484.198

Drain Area:

South

22.5

GPS Accuracy:

Potential for Runoff:

**Sub-Meter** 

None

Cover Shape: Cover Size:

Circular

Evidence of Surcharge: No

Comments:

1.67 O&M Quick:

2211 0000 2211

O&M Rating: Structural Rating:

5.00 0.00

5.00

O&M Index: Structural Index: Overall Index:

0.00 Structural Quick:

1.67

Overall Quick:

Overall Rating:

Wednesday, May 3, 2023

1

	Position	Code	Observation	Video (sec)	Grade
<b>Л-705-028</b>					
	.0	MGP	General Photo	10	NA
\\.	.0	DAE	Deposits Attached Encrustation	21	M 2
1	1.8	VC	Vermin Cockroach	38	M 1
1	1.8	MGO	General Observation	50	NA
غ ا	9.0	OBZ	Obstacle Other	78	M 2
[1	12.0	MGO	General Observation	95	NA
Camera Direction					



Description:	<b>General Photo</b>
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH

MGP

Wednesday, May 3, 2023

Code:



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks:



Code: VC

Description: Vermin Cockroach

Distance (ft): 1.8
Structural Grade: 0
O&M Grade: 1
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.8
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023



Code: OBZ

Description: Obstacle Other

Distance (ft): 9.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 10

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks: BROKEN STEPS



Code: MGO

Description: General Observation

Distance (ft): 12.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023