Manhole Inspection Report



Date: 09/29/2022 Weather: Coding: RZMACP

MH#:M-705-045Owner:NALen. Surveyed:7.2P.O.#:Surveyor:Jen CostelloRim to Invert:8.7Customer:Cert. #:U-907-5518Wall Material:Brick

Street: Intersection of 4th St. and East St. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2288834.314

Location:Local Rural StreetsGPS Easting:2906568.699Drain Area:SouthGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

O&M Index:	1.67	O&M Quick:	2211	O&M Rating:	5.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.00	Overall Quick:	3122	Overall Rating:	8.00

Position	Code	Observation	Video (sec)	Grade
705-045				
.0	MGO	General Observation	10	NA
2.3	DB	Displaced Brick	28	S 3
2.3	MGO	General Observation	39	NA
2.3	VC	Vermin Cockroach	52	M 1
7.2	OBR	Obstacle Rocks	74	M 2
7.2	DSF	Deposits Settled Fine	86	M 2
7.2	MGO	General Observation	97	NA




Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: NO

Remarks: access mh



Code: **DB**

Description: Displaced Brick

Distance (ft): 2.3
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 2
Clock To: 4
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: underside of frame



Code: VC


Description: Vermin Cockroach

Distance (ft): 2.3
Structural Grade: 0
O&M Grade: 1
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: OBR

Description: Obstacle Rocks

Distance (ft): 7.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 9
Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 7.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:



Code: MGO

Description: General Observation

Distance (ft): 7.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:

Step: NO

Value Percent:

Remarks: end of survey