Manhole Inspection Report



Date: 04/28/2018 Weather:
MH#: M-706-009 Owner: NA

P.O.#: Surveyor: Jen Costello Rim to Invert: 14.8
Customer: Cert. #: U-907-5518 Wall Material: Concrete

Project:

(reinforced)

RZMACP

14.2

Coding:

Hobart, IN

Len. Surveyed:

Street: Intersection of 8th St. and Hwy 51.

City: Hobart, IN GPS Northing: 41.52535629

Location: GPS Easting: -87.25218201

Drain Area: Southeast GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3A00	Structural Rating:	42.00
Overall Index:	2.93	Overall Quick:	3A21	Overall Rating:	44.00

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
06-009				
.0	MGO	General Observation	10	NA
.5	SAP	Surface Aggregate Projecting	22	S 3
2.0	MGO	General Observation	39	NA
8.4	IW	Infil Weeper	65	M 2
14.2	MGO	General Observation	88	NA
14.2	SAP	Surface Aggregate Projecting	99	S 3



Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

MGO

General Observation

Remarks: ACCESS MH

Wednesday, May 3, 2023 2

Code:

Description:



Code: SAP

Description: Surface Aggregate Projecting

Distance (ft): .5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock Start/Fro Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IW

Description: Infil Weeper

Distance (ft): 8.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 2
Clock To:
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 14.2
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY



Code: SAP

Description: Surface Aggregate Projecting

Distance (ft): 14.2
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023 4