Manhole Inspection Report



Date: 04/23/2018 Weather: Coding: RZMACP

 MH#:
 M-706-013.2
 Owner:
 NA
 Len. Surveyed:
 7.1

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.4

Customer: 8.7 Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Water St. 518' South of 8th St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Southeast GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	_O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

Wednesday, May 3, 2023


	Position	Code	Observation	Video (sec)	Grade
M-706-01	3.2				
	0. //	MGO	General Observation	10	NA
- 11	0.	MGO	General Observation	21	NA
- 11	1.0	FL	Fracture Longitudinal	34	S 3
	1.7	MGO	General Observation	49	NA
- 11	5.7	DSF	Deposits Settled Fine	70	M 2
	7.1	MGO	General Observation	84	NA
Camera Direction					



Code: MGO
Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: NO

Remarks: ACCESS MH



Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: ACCESS MH



Code: FL

Description: Fracture Longitudinal

Distance (ft): 1.0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 3
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 5.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 7.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023