Manhole Inspection Report



Date: 04/27/2018 Weather: Coding: RZMACP

 MH#:
 M-706-042
 Owner:
 NA
 Len. Surveyed:
 7.4

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.3

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Intersection of 7th St. and Water St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 41.52715683

Location: GPS Easting: -87.25584412

Drain Area: South GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

1.50 2111 3.00 O&M Index: O&M Quick: O&M Rating: 3100 3.00 3.00 Structural Index: Structural Quick: Structural Rating: 2.00 3121 6.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

$\widehat{}$	Code	Observation	Video (sec)	Grade
706-042				
.0	MGO	General Observation	10	NA
2.5	SAV	Surface Aggregate Visible	26	S 3
3.9	RFJ	Roots Fine Joint	41	M 1
5.6	DSGV	Deposits Settled Gravel	56	M 2
7.4	MGO	General Observation	71	NA



Description: **General Observation** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH**

MGO

Code:



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 2.5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 3.9
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 9
Clock To:
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 5.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 7.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

4