## **Manhole Inspection Report**



Date: 04/29/2018 Weather:

M-706-048 MH#: Owner: NA Len. Surveyed: 5.9 P.O.#: Rim to Invert: Surveyor: Jen Costello

U-907-5518 Concrete Customer: Cert. #: Wall Material:

(reinforced)

**RZMACP** 

Coding:

Main St. 265' South of 6th St. Street: City:

Project: Hobart, IN Hobart, IN **GPS Northing:** 41.52839661

Location: GPS Easting: -87.25261688 Drain Area: South GPS Accuracy: **Nearest Meter** 

Cover Shape: Circular Evidence of Surcharge: No Cover Size: 22.5 Potential for Runoff: None

Comments:

2.00 2300 6.00 O&M Index: O&M Quick: O&M Rating: 2.00 2.00 2100 Structural Index: Structural Quick: Structural Rating: 2.00 2400 8.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023 1

Position	Code	Observation	Video (sec)	Grade
M-706-048				
.0	MGO	General Observation	10	NA
.6	DAE	Deposits Attached Encrustation	23	M 2
1.6	MGO	General Observation	38	NA
4.3	DSF	Deposits Settled Fine	57	M 2
5.9	FC	Fracture Circumferential	72	S 2
5.9	IW	Infil Weeper	83	M 2
5.9	MGO	General Observation	94	NA
Camera Direction				



Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

MGO

**General Observation** 

Remarks: ACCESS MH

Wednesday, May 3, 2023 2

Code:

Description:



Code: DAE


Description: Deposits Attached Encrustation

Distance (ft): .6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 4.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Wednesday, May 3, 2023



Code: FC

Description: Fracture Circumferential

Distance (ft): 5.9
Structural Grade: 2
O&M Grade: 0
Clock Start/From: 3
Clock To: 5
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: IW

Description: Infil Weeper

Distance (ft): 5.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 5.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023