## **Manhole Inspection Report**

Date:	04/24/2018	Weather:		Coding:	RZMACP
MH#:	M-707-032	Owner:	NA	Len. Surveyed:	7.4
P.O.#:		Surveyor:	John Kuglmaier	Rim to Invert:	6.7
Customer:	8.7	Cert. #:	U-1215-07002349	Wall Material:	Brick
Street:	Lincoln St. 230' No	rth of 11th St.	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	0.0	
Location:			GPS Easting:	0.0	
Drain Area:	Southeast		GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size:	22.5		Potential for Runoff:	None	
Comments:					
O&M Index:	3.00	O&M Quick:	3100	O&M Rating:	3.00
Structural Index:	0.00	Structural Qui	ck: 0000	Structural Rating:	0.00
Overall Index:	3.00	Overall Quick:	3100	Overall Rating:	3.00

RedZone

	Code	Observation	Video (sec)	Grade
707-032				
.0	MGP	General Photo	10	NA
2.9	MGP	General Photo	30	NA
3.4	IS	Infil Stain	44	NA
4.4	DSF	Deposits Settled Fine	57	M 3
6.3	MGO	General Observation	72	NA



Code: Description:	MGP General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	MGP
Description:	General Photo
Distance (ft):	2.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	IS Infil Stain
Distance (ft):	3.4
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	DSF	
Description:	<b>Deposits Settled Fine</b>	
Distance (ft):	4.4	
Structural Grade:	0	
O&M Grade:	3	
Clock Start/From:	12	
Clock To:	12	
1st Value:		
2nd Value:		
Value Percent:	15.000	
Step:	NO	
Remarks:		



Code: Description:

MGO General Observation

Distance (ft):	6.3
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	Ins. Comp.