Manhole Inspection Report



Date: 04/17/2018 Weather: Coding: RZMACP

 MH#:
 M-707-057
 Owner:
 NA
 Len. Surveyed:
 7.8

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 8.2

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: 12th St. 239' West of State St. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2905970.995

Location: GPS Easting: 2905970.995

Drain Area: Southwest GPS Accuracy: Sub-Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

F	Position	Code	Observation	Video (sec)	Grade
1-707-057					
).)	MGP	General Photo	10	NA
2	.2	MGP	General Photo	28	NA
4	.8	DSF	Deposits Settled Fine	47	M 2
	.0	MGO	General Observation	63	NA
Camera Direction					
ш					
111					
ш					
					
ш					
	_				



Description:	General Photo		
75.	_		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:			

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGP


Description: General Photo

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 4.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:

Code: MGO

Description: General Observation



Distance (ft): 7.0
Structural Grade: 0

O&M Grade: **0**

Clock Start/From: Clock To:

1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3