Manhole Inspection Report

Date:	04/17/2018	Weather:		Coding:	RZMACP
MH#:	M-707-065	Owner:	NA	Len. Surveyed:	_
P.O.#:	W1-707-005		Jen Costello	Rim to Invert:	3.4
Customer:		Surveyor: Cert. #:	U-907-5518	Wall Material:	-
customer.		Cert. #.	0-907-5518	wan watenat.	BIICK
Street:	11th Pl. 360' South	of 11th St.	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	2905751.689	
Location:			GPS Easting:	2905751.689	
Drain Area:	Southeast		GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size:	22.5		Potential for Runoff:	None	
Comments:					
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	3.00	Structural Qu	ick: 3200	Structural Rating:	6.00
Overall Index:	2.67	Overall Quick		Overall Rating:	8.00

RedZone

	Position	Code	Observation	Video (sec)	Grade
M-707-06	5				
\leq	.0	MGO	General Observation	10	NA
	.6	DB	Displaced Brick	23	S 3
	.6	MMM	Mortar Missing Medium	35	S 3
	/1.0	MGO	General Observation	48	NA
	1.0	DSZ	Deposits Settled Other	61	M 2
/	2.7	MGO	General Observation	76	NA
Camera Direction					



MGO General Observation
.0
0
0
NO
ACCESS MH



DB
Displaced Brick
.6
3
0
11
1
NO



Code: Description:	MMM Mortar Missing Medium
Distance (ft):	.6
Structural Grade:	3
O&M Grade:	0
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	MGO
Description:	General Observation
Distance (ft):	1.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME



Code:	DSZ
Description:	Deposits Settled Other

Distance (ft):	1.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	10.000
Step:	NO
Remarks:	MISC



Code: Description:	MGO General Observation
Distance (ft):	2.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME