## **Manhole Inspection Report**



Date: 04/16/2018 Weather: Coding: RZMACP

MH#: M-707-077 Owner: NA Len. Surveyed: 4.3
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 4.4

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: 13th St. 442' West of State St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 2905783.077
Location: GPS Easting: 2905783.077

Drain Area: Southeast GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: Yes


Cover Size: Potential for Runoff: None

Comments:

3.00 3100 3.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 3.00 3100 3.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
1-707-077				
.0	MGP	General Photo	10	NA
1.7	MGO	General Observation	25	NA
1.7	DAZ	Deposits Attached Other	36	M 3
1.8	MGP	General Photo	50	NA
3.7	MGO	General Observation	67	NA




Description:	General Photo
Distance (ft): Structural Grade: O&M Grade: Clock Start/From:	.0 0 0
Clock To: 1st Value: 2nd Value: Value Percent:	
Step: Remarks:	NO

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGO


Description: General Observation

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Surcharge



Code: DAZ


Description: Deposits Attached Other

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 15.000 Step: NO

Remarks: Mixed materials



Code: MGP

Description: General Photo

Distance (ft): 1.8
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023