Manhole Inspection Report



Date: 11/02/2022 Weather: Coding: RZMACP

MH#: M-708-018 Owner: NA Len. Surveyed: 3.5
P.O.#: Surveyor: Jen Costello Rim to Invert: 4.5

Customer: Cert. #: U-907-5518 Wall Material: Concrete (non-

reinforced)

Street:Hidden Oak Trail. Woodward Trail.Project:Missing GPSCity:Hobart, INGPS Northing:2280781.502

Location: GPS Easting: **2906974.175**

Drain Area: Southwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 3221 12.00 1.71 Structural Index: Structural Quick: Structural Rating: 1.75 3222 14.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
08-018				
.0	MGO	General Observation	10	NA
0.	SRI	Surface Roughness Increased	21	S 1
2.3	SSS	Surface Spalling	38	S 2
3.5	SAV	Surface Aggregate Visible	53	S 3
3.5	DSF	Deposits Settled Fine	64	M 2
3.5	MGO	General Observation	76	NA
3.5	SRI	Surface Roughness Increased	87	S 1
3.5	SAV	Surface Aggregate Visible	98	S 3



Description: General Observation

Distance (ft): .0

MGO

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

Step:

NO

Remarks:

No

Code:

Wednesday, May 3, 2023 2



Code: SRI

Description: Surface Roughness Increased

Distance (ft): .0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: SSS

Description: Surface Spalling

Distance (ft): 2.3
Structural Grade: 2
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 3.5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 3.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 3.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 3.5
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 4



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 3.5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 3
Clock To: 9
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: