

Manhole Inspection Report



Date:	09/20/2022	Weather:		Coding:	RZMACP
MH#:	M-708-020	Owner:	NA	Len. Surveyed:	2.1
P.O.#:		Surveyor:	Todd Machine	Rim to Invert:	3.1
Customer:		Cert. #:	P0038859-082022	Wall Material:	Other

Street:	196' Southeast of 14th St. and Hwy	Project:	Hobart, IN
City:	Hobart, IN	GPS Northing:	2282340.623
Location:	Main Highway - Suburban/Rural	GPS Easting:	2904844.284
Drain Area:	Southwest	GPS Accuracy:	Sub-Meter
Cover Shape:	Circular	Evidence of Surcharge:	
Cover Size:	24.0	Potential for Runoff:	
Comments:			

O&M Index:	0.00	O&M Quick:	0000	O&M Rating:	0.00
Structural Index:	1.00	Structural Quick:	1200	Structural Rating:	2.00
Overall Index:	1.00	Overall Quick:	1200	Overall Rating:	2.00

Position	Code	Observation	Video (sec)	Grade
<div> <div> <div>M-708-020</div> <div> <div>Camera Direction</div> <div></div> </div> </div> <div></div> </div>				
.0	MGO	General Observation	10	NA
.0	SRI	Surface Roughness Increased	21	S 1
2.0	SRI	Surface Roughness Increased	36	S 1
2.0	MSA	Abandoned Survey	48	NA



Code: **MGO**
Description: **General Observation**

Distance (ft): **.0**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **access mh**



Code: **SRI**
Description: **Surface Roughness Increased**

Distance (ft): **.0**
Structural Grade: **1**
O&M Grade: **0**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **SRI**
Description: **Surface Roughness Increased**

Distance (ft): **2.0**
Structural Grade: **1**
O&M Grade: **0**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **MSA**
Description: **Abandoned Survey**

Distance (ft): **2.0**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **Surcharged**