Manhole Inspection Report



Date: 04/10/2018 Weather: Coding: RZMACP

MH#: M-708-113 Owner: NA Len. Surveyed: 6.5
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 7.1

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Bracken Parkway. Woodward Trail. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2906833.41

Location: GPS Easting: 2906833.41

Drain Area: Southwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-708-11	13				
\sim	0	MGP	General Photo	10	NA
- 11	2.6	MGP	General Photo	29	NA
- 11	4.0	DAZ	Deposits Attached Other	46	M 2
- 11	5.4	MGO	General Observation	60	NA
Camera Direction					

Code:



Description:	General Photo		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:			

MGP

Wednesday, May 3, 2023



Code: MGP

Description: General Photo

Distance (ft): 2.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 4.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 5.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023 3