Manhole Inspection Report



Date:

04/12/2018

Weather:

Coding:

RZMACP

MH#:

M-709-001

Owner: NA

Len. Surveyed:

P.O.#:

Surveyor: John Kuglmaier

Rim to Invert:

d: 10.1 10.6 : Concrete

Customer:

Cert. #:

U-1215-07002349

Wall Material:

(reinforced)

Street:

Bracken Parkway. 625' Southeast of Project:

Hobart, IN

City:

GPS Northing:

2907523.515

Location:

GPS Easting:

2907523.515

Drain Area:

Southwest

Hobart, IN

GPS Accuracy:

Sub-Meter

Cover Shape: Cover Size: Circular

22.5

Evidence of Surcharge: **No**

Potential for Runoff: None

Comments:

O&M Index:

2.00

O&M Quick:

2100 0000

2100

O&M Rating: Structural Rating: 2.00 0.00

Structural Index:
Overall Index:

0.00 2.00

Structural Quick:
Overall Quick:

Overall Rating:

2.00

0 MGP General Photo 10 NA 2.6 MGP General Photo 29 NA 7.0 DAZ Deposits Attached Other 52 M 2 8.4 MGO General Observation 66 NA
.0 MGP General Photo 10 NA 2.6 MGP General Photo 29 NA 7.0 DAZ Deposits Attached Other 52 M 2 8.4 MGO General Observation 66 NA
7.0 DAZ Deposits Attached Other 52 M 2 8.4 MGO General Observation 66 NA
8.4 MGO General Observation 66 NA
Camera Direction




Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: MGP

Description: General Photo

Distance (ft): 2.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 7.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 8.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023