Manhole Inspection Report



Date: 11/01/2022 Weather: Coding: RZMACP

MH#: M-709-032 Owner: NA Len. Surveyed: 7.6
P.O.#: Surveyor: Jen Costello Rim to Invert: 9.2

Customer: Cert. #: U-907-5518 Wall Material: Concrete (non-

reinforced)

Street: Waxwing Circle. Southeast Corner. Project: Missing GPS
City: Hobart, IN GPS Northing: 2278621.217

Location: GPS Northing: 22/8621.217

GPS Northing: 22/8621.217

GPS Easting: 2906800.283

Drain Area: Southwest GPS Accuracy: Sub-Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 24.0 Potential for Runoff: None

Comments:

1.50 2111 3.00 O&M Index: O&M Quick: O&M Rating: 1.00 1800 8.00 Structural Index: Structural Quick: Structural Rating: 1.10 2119 11.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
09-032				
.0	SRI	Surface Roughness Increased	10	S 1
.0	MGO	General Observation	21	NA
0.\	RFJ	Roots Fine Joint	32	M 1
2.8	MGO	General Observation	51	NA
7.5	SRI	Surface Roughness Increased	74	S 1
7.5	DSGV	Deposits Settled Gravel	85	M 2
7.5	MGO	General Observation	96	NA



Description:	Surface Roughness Increased		
	_		
Distance (ft):	.0		
Structural Grade:	1		
O&M Grade:	0		
Clock Start/From:	12		
Clock To:	12		
1st Value:			
2nd Value:			
Value Percent:			
Step:	NO		
Remarks:			

SRI

Wednesday, May 3, 2023

Code:



Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: access mh



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 2
Clock To:
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MGO

Description: General Observation

Distance (ft): 2.8
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: underside of frame

Wednesday, May 3, 2023



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 7.5
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: **DSGV**

Description: Deposits Settled Gravel

Distance (ft): 7.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:



Code: MGO

Description: General Observation

Distance (ft): 7.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey

Wednesday, May 3, 2023