Manhole Inspection Report



Date:

03/28/2018

Weather:

NA

Coding:

RZMACP

MH#: P.O.#:

M-803-028

Owner: Surveyor:

Rim to Invert:

Len. Surveyed: 10.9 12.2

Customer:

Cert. #:

John Kuglmaier U-1215-07002349

Wall Material:

Concrete

Street:

Intersection of Rand St. and Lawren Project:

(reinforced)

City:

Hobart, IN

GPS Northing:

Hobart, IN 0.0

Location:

GPS Easting:

0.0

Drain Area: Cover Shape: Northeast

GPS Accuracy:

Nearest Meter

Cover Size:

Circular 23.0

Evidence of Surcharge: Potential for Runoff:

No None

Comments:

2.00 0.00

O&M Quick: Structural Quick:

2100 0000

O&M Rating: Structural Rating:

2.00 0.00

2.00


O&M Index: Structural Index: Overall Index:

2.00 Overall Quick:

2100 Overall Rating:

Wednesday, May 3, 2023 1

-	osition	Code	Observation	Video (sec)	Grade
M-803-028					
0.)	MGP	General Photo	10	NA
1.	.1	IS	Infil Stain	24	NA
2.	.6	MGP	General Photo	41	NA
$\sqrt{8}$.	.2	DSF	Deposits Settled Fine	65	M 2
9.	.5	MGO	General Observation	80	NA
Camera Direction					



Description:	General Photo	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:		

MGP

Wednesday, May 3, 2023

Code:



Code: IS


Description: Infil Stain

Distance (ft): 1.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGP

Description: General Photo

Distance (ft): 2.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

Step: NO

Remarks:

2nd Value: Value Percent:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 8.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 9.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

4

Wednesday, May 3, 2023