Manhole Inspection Report



Date: 05/07/2018 Weather: Coding: RZMACP

 MH#:
 M-804-010
 Owner:
 NA
 Len. Surveyed:
 5.4

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 6.4

 Customer:
 Cert. #:
 U-907-5518
 Wall Material:
 Brick

Street: Intersection of Cleveland Ave. and O Project: Hobart, IN

City: Hobart, IN GPS Northing: 2908393.709

Location: GPS Easting: 2908393.709
Drain Area: South GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-804-0	10				
	<u> </u>	MGO	General Observation	10	NA
- 11	1.6	MGO	General Observation	27	NA
- 11	5.0	DSF	Deposits Settled Fine	47	M 2
- 11	5.4	MGO	General Observation	60	NA
Camera Direction					



Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: ACCESS MH



Code: MGO

Description: General Observation

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 5.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 6
1st Value:

Value Percent: 5.000 Step: NO

Remarks:

2nd Value:

Code: MGO
Description: General Observation



Distance (ft): 5.4

Structural Grade: **0**O&M Grade: **0**

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023 3