Manhole Inspection Report



Date: 05/07/2018 Weather: Coding: RZMACP

 MH#:
 M-805-038
 Owner:
 NA
 Len. Surveyed:
 6.5

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 6.8

 Customer:
 Cert. #:
 U-907-5518
 Wall Material:
 Brick

Street: Joliet St. and Devonshire St. to the E Project: Hobart, IN

City: Hobart, IN GPS Northing: 2908930.12

Location: GPS Easting: 2908930.12
Drain Area: South GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2100 2.00 2.00 O&M Index: O&M Quick: O&M Rating: 5.00 5.00 5100 Structural Quick: Structural Index: Structural Rating: 5121 7.00 Overall Index: 3.50 Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
805-038				
0.	MGP	General Photo	10	NA
0.	В	Broken	21	S 5
1.6	MGO	General Observation	38	NA
3.8	IS	Infil Stain	55	NA
4.6	DSF	Deposits Settled Fine	68	M 2
6.5	MGO	General Observation	84	NA

Code:



Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH**

MGP

Wednesday, May 3, 2023 2



Code: B
Description: Broken

Distance (ft): .0
Structural Grade: 5
O&M Grade: 0
Clock Start/From: 12
Clock To: 4
1st Value:
2nd Value:

Value Percent: Step: **NO**

Remarks:



Code: MGO


Description: General Observation

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IS

Description: Infil Stain

Distance (ft):

Structural Grade:

0

0&M Grade:

Clock Start/From:

12

Clock To:

1st Value:

2nd Value:

Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 4.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 6.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023