Manhole Inspection Report



Date: 04/20/2018 Weather: Coding: RZMACP

MH#: M-806-021A Owner: NA Len. Surveyed: 7.1
P.O.#: Surveyor: Jen Costello Rim to Invert: 7.4

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Gilberts Ct. 220' South of 6th St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Southeast GPS Accuracy: Nearest Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

O&M Index:	2.00	_O&M Quick:	2100	_O&M Rating:	2.00
Structural Index:	3.00	Structural Quick:	3100	Structural Rating:	3.00
Overall Index:	2.50	Overall Quick:	3121	Overall Rating:	5.00

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-806-02	1A				
	0. 🗸	MGO	General Observation	10	NA
- 11	1.5	MGO	General Observation	26	NA
- 11	4.4	IW	Infil Weeper	46	M 2
- 11	/7.1	MGO	General Observation	63	NA
	7.1	SAV	Surface Aggregate Visible	74	S 3
Camera Direction					



Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: ACCESS MH



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IW

Description: Infil Weeper

Distance (ft): 4.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 9
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:

Code: MGO

Description: General Observation



Distance (ft): 7.1
Structural Grade: 0

O&M Grade: **0**

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step:

Remarks: END SURVEY

NO

Wednesday, May 3, 2023



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 7.1
Structural Grade: 3

O&M Grade: 0

Clock Start/From: 6

Clock To: 12

1st Value: 2nd Value:

Value Percent: Step: **NO**

Remarks:

Wednesday, May 3, 2023 4