Manhole Inspection Report



Date: 04/17/2018 Weather: Coding: RZMACP

 MH#:
 M-807-001
 Owner:
 NA
 Len. Surveyed:
 6.7

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 7.1

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: 12th St. 1175' West of Hobart Rd. Project: Hobart, IN
City: Hobart, IN GPS Northing: 2908785.738

City: Hobart, IN GPS Northing: 2908785.738
Location: GPS Easting: 2908785.738

Drain Area: Southeast GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 5.00 5.00 **5100** Structural Index: Structural Quick: Structural Rating: 3.50 5121 7.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
M-807-001				
.0	MGO	General Observation	10	NA
1.6	MGO	General Observation	26	NA
1.6	SRV	Surface Reinforcement Visible	39	S 5
1.6	IS	Infil Stain	51	NA
5.8	DSF	Deposits Settled Fine	71	M 2
6.7	MGO	General Observation	84	NA
Camera Direction				



Description:

General Observation

Distance (ft):
Structural Grade:
O

O&M Grade:
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step:
NO

MGO

Remarks: ACCESS MH

Code:

Wednesday, May 3, 2023 2



Code: MGO

Description: General Observation

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: SRV

Description: Surface Reinforcement Visible

Distance (ft): 1.6
Structural Grade: 5
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: IS

Description: Infil Stain

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:

Wednesday, May 3, 2023



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 5.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 6.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023