## **Manhole Inspection Report**



Date: 04/09/2018 Weather: Coding: RZMACP

 MH#:
 M-808-015
 Owner:
 NA
 Len. Surveyed:
 1.5

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 4.8

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Independence Dr. 355' East of Libert Project: Hobart, IN

City: Hobart, IN GPS Northing: 2909716.643

Location: GPS Easting: 2909716.643

Drain Area: Southwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.5 Potential for Runoff: None

Comments:

1.75 2311 7.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 1.75 2311 7.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

|         | Code | Observation             | Video (sec) | Grade |
|---------|------|-------------------------|-------------|-------|
| 808-015 |      |                         |             |       |
| 0.      | MGP  | General Photo           | 10          | NA    |
| 0.      | RFJ  | Roots Fine Joint        | 22          | M 1   |
| \.0     | RFB  | Roots Fine Barrel       | 33          | M 2   |
| 1.4     | DAZ  | Deposits Attached Other | 47          | M 2   |
| 1.5     | MGO  | General Observation     | 59          | NA    |
| 1.5     | RFB  | Roots Fine Barrel       | 70          | M 2   |
|         |      |                         |             |       |



| Description:  | General Photo |
|---|---------------|
| Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: | .0<br>0<br>0  |
| 1st Value:<br>2nd Value:<br>Value Percent:                              |               |
| Step:<br>Remarks:   | NO            |

MGP

Wednesday, May 3, 2023

Code:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: RFB

Description: Roots Fine Barrel

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5
Clock To: 7
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:





Distance (ft): 1.4
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.



Code: RFB

Description: Roots Fine Barrel

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5
Clock To: 7
1st Value:
2nd Value:

Step: NO

Value Percent:

Remarks: Clock positions vary

Wednesday, May 3, 2023