Manhole Inspection Report



Date: 04/11/2018 Weather: Coding: RZMACP

MH#: M-808-027 Owner: NA Len. Surveyed: 4.7
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 5.1

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: On Hobart Rd. 968' North of 61st Av Project: Hobart, IN

City: Hobart, IN GPS Northing: 2910012.396

Location: GPS Easting: 2910012.396

Drain Area: Southeast GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: Yes

Cover Size: Potential for Runoff: None

Comments:

2.20 3124 11.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.20 3124 11.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-808-0	27				
\sim	0. //	MGP	General Photo	10	NA
- 11	0.	DAZ	Deposits Attached Other	22	M 2
- 11	1.3	DAZ	Deposits Attached Other	36	M 3
- 11	2.2	MGP	General Photo	52	NA
- 11	3.6	DAZ	Deposits Attached Other	69	M 2
- 11	4.1	MGO	General Observation	82	NA
Camera Direction					



Description:	General Photo
Distance (ft): Structural Grade:	.0 0
O&M Grade: Clock Start/From:	0
Clock To:	
1st Value: 2nd Value:	
Value Percent: Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 1.3
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 12
Clock To: 12
1st Value:

Value Percent: 15.000 Step: NO

2nd Value:

Remarks: Mixed materials



Code: MGP

Description: General Photo

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 3.6
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000 Step: NO

Remarks: Mixed materials



Code: MGO

Description: General Observation

Distance (ft): 4.1
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023