Manhole Inspection Report



Date: 04/11/2018 Weather: Coding: RZMACP

 MH#:
 M-809-026
 Owner:
 NA
 Len. Surveyed:
 4.8

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 5.1

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Murrelet St. 269' West of Liberty St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 2909397.969

Location: GPS Easting: 2909397.969

Drain Area: Southwest GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: Potential for Runoff: None

Comments:

0.00 0000 0.00 O&M Index: O&M Quick: O&M Rating: 4.00 4.00 Structural Index: Structural Quick: Structural Rating: 4.00 4.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
VI-809-02	26				
	.0	MGP	General Photo	10	NA
- 111	0.	FM	Fracture Multiple	21	S 4
-11	2.0	MGP	General Photo	39	NA
- 11	2.5	IS	Infil Stain	54	NA
- 11	3.7	MGO	General Observation	68	NA
Camera Direction					



Description:	General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	

MGP

Wednesday, May 3, 2023

Code:



Code: FM


Description: Fracture Multiple

Distance (ft): .0
Structural Grade: 4
O&M Grade: 0
Clock Start/From: 1
Clock To: 3
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGP

Description: General Photo

Distance (ft): 2.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:

Code:

IS

Description: Infil Stain



Distance (ft): 2.5

Structural Grade: 0

O&M Grade: 0

Clock Start/From: 3

Clock To: 1st Value:

2nd Value:

Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

4