Manhole Inspection Report



Date: 03/28/2018 Weather: Coding: RZMACP

MH#: M-903-045 Owner: NA Len. Surveyed: 4.2
P.O.#: Surveyor: John Kuglmaier Rim to Invert: 6.0

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: Southeast of Rush St. 598' South of Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Northeast GPS Accuracy: Nearest Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	1.50	O&M Quick:	2111	_O&M Rating:	3.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	1.50	Overall Quick:	2111	Overall Rating:	3.00

Wednesday, May 3, 2023

POSILI	on Code	Observation	Video (sec)	Grade
1-903-045				
.0	MGP	General Photo	10	NA
0.	RFJ	Roots Fine Joint	22	M 1
1.9	MGP	General Photo	40	NA
2.7	DSF	Deposits Settled Fine	55	M 2
3.7	MGO	General Observation	68	NA
Camera Direction				



Description:	General Photo
Distance (ft): Structural Grade:	.0 0
O&M Grade: Clock Start/From:	0
Clock To: 1st Value:	
2nd Value: Value Percent:	
Step: Remarks:	NO

MGP

Wednesday, May 3, 2023

Code:



Code: RFJ


Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 1

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGP

Description: General Photo

Distance (ft): 1.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 2.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 6
1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023