Manhole Inspection Report



Date: 03/21/2018 Weather: Coding: RZMACP

 MH#:
 M-903-054
 Owner:
 NA
 Len. Surveyed:
 4.3

 P.O.#:
 Surveyor:
 John Kuglmaier
 Rim to Invert:
 5.2

Customer: Cert. #: U-1215-07002349 Wall Material: Concrete

(reinforced)

Street: 550' South of Hwy 6. 817' East of H Project: Hobart, IN

City: Hobart, IN GPS Northing: 0.0 Location: GPS Easting: 0.0

Drain Area: Northeast GPS Accuracy: Nearest Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 23.0 Potential for Runoff: None

Comments:

O&M Index:	2.00	O&M Quick:	2100	_O&M Rating:	2.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2100	Overall Rating:	2.00

Wednesday, May 3, 2023

Po	osition Code	e Observation	Video (sec)	Grade
-903-054				
.0	MGP	General Photo	10	NA
1.8	B DAZ	Deposits Attached Other	25	M 2
2.5	5 MGP	General Photo	40	NA
3.4	4 MGC	General Observation	56	NA
ш				
.				
ш				
ш				
ш				
ш				
ш				
ш				
	1			



Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: NO Step: Remarks:

MGP

Wednesday, May 3, 2023 2

Code:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 1.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 5.000 Step: NO

Remarks: Mixed materials



Code: MGP

Description: General Photo

Distance (ft): 2.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 3.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Ins. Comp.

Wednesday, May 3, 2023