
Date:	03/21/2018	Weather:		Coding:	RZMACP
MH#:	M-903-057	Owner:	NA	Len. Surveyed:	2.7
P.O.#:		Surveyor:	John Kuglmaier	Rim to Invert:	3.9
Customer:		Cert. #:	U-1215-07002349	Wall Material:	Concrete (reinforced)
Street:	333' South of Hwy 6.	284' East of H	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	0.0	
Location:			GPS Easting:	0.0	
Drain Area:	Northeast		GPS Accuracy:	Nearest Meter	
Cover Shape:	Circular		Evidence of Surcharge:	Νο	
Cover Size: Comments:	23.0		Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Qu	uick: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quicl	k: 2100	Overall Rating:	2.00

	Position	Code	Observation	Video (sec)	Grade
1-903-0	57				
¥.	.0	MGP	General Photo	10	NA
	.8	IS	Infil Stain	23	NA
	1.5	DSGV	Deposits Settled Gravel	37	M 2
	2.2	MGO	General Observation	49	NA
	/				
; <b></b> '					



Code: Description:	MGP General Photo
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	IS
Description:	Infil Stain
Distance (ft):	.8
Structural Grade:	
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	4
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code:	DSGV
Description:	Deposits Settled Gravel
Distance (ft):	1.5
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code:	MGO
Description:	<b>General Observation</b>
Distance (ft):	2.2
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	Ins. Comp.