Manhole Inspection Report



Date:

05/11/2018

Weather:

Coding:

RZMACP

MH#:

M-904-067

Owner: NA Len. Surveyed:

10.0

P.O.#:

Surveyor: Jen Costello

Rim to Invert:

10.6 Concrete

Customer:

Cert. #:

U-907-5518

Wall Material:

(reinforced)

Street: City:

Pembroke Dr. North, to the Northw Project:

Hobart, IN 2911850.689

GPS Northing:

Location:

GPS Easting:

2911850.689

Drain Area: Cover Shape: Northeast Circular

Hobart, IN

GPS Accuracy: **Sub-Meter**

Cover Size:

22.5

Evidence of Surcharge: No

Potential for Runoff: None

Comments:

O&M Index:

0.00 O&M Quick:

0000 3100

O&M Rating:

0.00 3.00

3.00


Structural Index: Overall Index:

3.00 Structural Quick: 3.00 Overall Quick:

Structural Rating: 3100 Overall Rating:

Wednesday, May 3, 2023 1


	Position	Code	Observation	Video (sec)	Grade
M-904-06	57				
	0	MGO	General Observation	10	NA
- 11	1.5	MGO	General Observation	26	NA
- 11	10.0	SAP	Surface Aggregate Projecting	57	S 3
	10.0	MGO	General Observation	68	NA
Camera Direction					



Code: MGO Description: **General Observation**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO

Remarks: **ACCESS MH**



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: SAP

Description: Surface Aggregate Projecting

Distance (ft): 10.0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 3
Clock To: 9
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 10.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023