Manhole Inspection Report



Date:

05/10/2018

Weather:

Surveyor:

Coding: **RZMACP**

MH#:

M-905-005

Owner: NA Len. Surveyed:

P.O.#:

Customer: Cert. #:

Rim to Invert: Jen Costello U-907-5518

10.8 Concrete Wall Material:

10.4

(reinforced)

Street: City:

Intersection of Sullivan St. and State Project:

Hobart, IN

GPS Northing:

2911750.552

Location:

GPS Easting:

2911750.552

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape:

Southeast Circular

Hobart, IN

Evidence of Surcharge: No

Cover Size:

22.5

Potential for Runoff: None

Comments:

O&M Index:

0.00 O&M Quick:

0000 O&M Rating: 0000

0000

0.00 0.00

0.00

Structural Index: Overall Index:

0.00 Structural Quick: 0.00 Overall Quick:

Structural Rating: Overall Rating:

Wednesday, May 3, 2023

1

Position	Code	Observation	Video (sec)	Grade
M-905-905				
.0	MGP	General Photo	10	NA
1.7	MGO	General Observation	27	NA
1.9	IS	Infil Stain	41	NA
10.4	MGO	General Observation	70	NA
Camera Direction				



Description: **General Photo** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH**

MGP

Wednesday, May 3, 2023 2

Code:



Code: MGO

Description: General Observation

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: IS

Description: Infil Stain

Distance (ft): 1.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9
Clock To: 3
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:





Distance (ft): 10.4

Structural Grade: 0
O&M Grade: 0

Clock Start/From: Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023 3